



# Harmonogram stavby "Obnova materskej školy Dubovica, zvýšenie energetickej účinnosti budov"

Mesiac				August 2017												September 2017												Október 2017																																			
Týždeň				32. T			33. T			34. T			35. T			36. T			37. T			38. T			39. T			40. T			41. T			42. T			43. T			44. T																							
Deň				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
Popis	Začiatok	Koniec	Celk. cena [EUR]																																																												
Obnova materskej školy Dubovica, zvýšenie energetickej účinnosti budov	01.08.2017	29.10.2017	432 663,63																																																												
SO 01 MŠ pavilon A Telocvičňa	01.08.2017	28.10.2017	102 547,72																																																												
Zateplenie obvodového plášťa	01.08.2017	28.10.2017	32 109,99																																																												
Práce HSV	01.08.2017	28.10.2017	29 061,65																																																												
ZEMNÉ PRÁCE	01.08.2017	09.08.2017	1 022,64																																																												
ZÁKLADY	02.08.2017	02.08.2017	49,14																																																												
ZVISLÉ KONŠTRUKCIE	14.08.2017	29.08.2017	5 218,53																																																												
POVRCHOVÉ ÚPRAVY	28.08.2017	24.10.2017	17 302,50																																																												
OSTATNÉ PRÁCE	01.08.2017	28.10.2017	5 468,84																																																												
Práce PSV	25.08.2017	27.10.2017	3 048,34																																																												
IZOLÁCIE PROTI VODE A VLHKOSTI	25.08.2017	28.08.2017	3 016,84																																																												
MALBY	09.10.2017	27.10.2017	31,50																																																												
Zateplenie strešného plášťa	01.08.2017	26.09.2017	33 323,23																																																												
Práce HSV	01.08.2017	19.09.2017	3 849,69																																																												
ZEMNÉ PRÁCE	14.09.2017	19.09.2017	1 766,85																																																												
OSTATNÉ PRÁCE	15.08.2017	18.08.2017	2 075,06																																																												
PRESUNY HMŔ	01.08.2017	20.08.2017	7,78																																																												
Práce PSV	15.08.2017	26.09.2017	29 473,54																																																												
POVLAKOVÉ KRYTINY	15.08.2017	04.09.2017	5 308,08																																																												
IZOLÁCIE TEPELNÉ BEŽNÝCH STAVEB. KONŠTRUKCII	16.08.2017	26.09.2017	17 599,62																																																												
KONŠTRUKCIE TESÁRSKE	16.08.2017	27.08.2017	4 495,74																																																												
KONŠTRUKCIE KLAMPIARSKÉ	22.08.2017	23.08.2017	1 985,35																																																												
KOVOVÉ DOPLNKOVÉ KONŠTRUKCIE	21.08.2017	21.08.2017	84,75																																																												
Výmena otvorových konštrukcií	01.08.2017	13.09.2017	10 450,06																																																												
Práce HSV	15.08.2017	20.08.2017	2 086,64																																																												
POVRCHOVÉ ÚPRAVY	15.08.2017	18.08.2017	1 376,54																																																												
OSTATNÉ PRÁCE	20.08.2017	20.08.2017	677,47																																																												
PRESUNY HMŔ	20.08.2017	20.08.2017	32,63																																																												
Práce PSV	01.08.2017	13.09.2017	8 363,42																																																												
IZOLÁCIE TEPELNÉ BEŽNÝCH STAVEB. KONŠTRUKCII	13.09.2017	13.09.2017	35,88																																																												
KONŠTRUKCIE KLAMPIARSKÉ	01.08.2017	01.08.2017	22,42																																																												
KONŠTRUKCIE STOLÁRSKE	01.08.2017	25.08.2017	8 124,94																																																												
MALBY	01.08.2017	01.08.2017	180,18																																																												
Bleskozvod	26.08.2017	17.10.2017	2 632,04																																																												
Práce HSV	17.10.2017	17.10.2017	268,00																																																												
Montážne práce	26.08.2017	04.10.2017	2 364,04																																																												
M-21 ELEKTROMONTÁŽE	26.08.2017	28.08.2017	1 905,44																																																												
M-46 MONTÁŽE ZEMNÝCH PRÁC	04.10.2017	04.10.2017	458,60																																																												
ELI	10.08.2017	09.09.2017	4 858,87																																																												
Práce HSV	10.08.2017	10.08.2017	224,80																																																												
POVRCHOVÉ ÚPRAVY	10.08.2017	10.08.2017	16,24																																																												
OSTATNÉ PRÁCE	10.08.2017	10.08.2017	208,56																																																												
Montážne práce	30.08.2017	09.09.2017	4 634,07																																																												
M-21 ELEKTROMONTÁŽE	30.08.2017	09.09.2017	4 634,07																																																												
UK a ohrev TUV	30.08.2017	21.10.2017	10 336,00																																																												
Práce PSV	30.08.2017	17.10.2017	9 008,77																																																												
IZOLÁCIE TEPELNÉ BEŽNÝCH STAVEB. KONŠTRUKCII	02.09.2017	02.09.2017	15,63																																																												
ZTI-VNÚTORNÝ PLYNOVOD	30.08.2017	30.08.2017	53,22																																																												
ÚSTREDNÉ VYKUROVANIE-KOTOLNE	16.09.2017	21.09.2017	4 396,95																																																												
ÚSTREDNÉ VYKUROVANIE-STROJOVNE	04.10.2017	05.10.2017	1 218,07																																																												
ÚSTREDNÉ VYKUROVANIE-ROZVOD POTRUBIA	19.09.2017	19.09.2017	250,72																																																												
ÚSTREDNÉ VYKUROVANIE-ARMATÚRY	20.09.2017	23.09.2017	2 706,77																																																												
ÚSTREDNÉ VYKUROVANIE-VYKUROVACIE TELESÁ	17.10.2017	17.10.2017	367,41																																																												
Montážne práce	20.10.2017	21.10.2017	1 327,23																																																												
M-36 MONTÁŽ MERACÍCH A REGULAČNÝCH	20.10.2017	21.10.2017	1 327,23																																																												
VZT	14.09.2017	01.10.2017	5 770,92																																																												
Montážne práce	14.09.2017	01.10.2017	5 770,92																																																												
M-24 MONTÁŽ VZDUCHOTECHNICKÝCH ZARIADENÍ	14.09.2017	01.10.2017	5 770,92																																																												
ZTI	16.08.2017	04.10.2017	2 207,23																																																												
Práce HSV	16.08.2017	16.08.2017	192,18																																																												
OSTATNÉ PRÁCE	16.08.2017	16.08.2017	192,18																																																												
Práce PSV	07.09.2017	04.10.2017	1 989,70																																																												
ZTI-VNÚTORNÁ KANALIZÁCIA	15.09.2017	15.09.2017	269,51																																																												
ZTI-VNÚTORNÝ VODOVOD	04.10.2017	04.10.2017	190,17																																																												
ZTI-ZARIAĎOVACIE PREDMETY	07.09.2017	07.09.2017	214,79																																																												



ING. MIROSLAV MULARČIK  
**MOVYR**  
 Železničiarška 4/080.01/PREŠOV  
 IČO: 10739264 DIČ: 1020737850  
 IČ DPH: SK 1020737850

ÚSTREDNÉ VYKUROVANIE-STROJOVNE	13.09.2017	16.09.2017	1 315,23	
Montážne práce	21.08.2017	21.08.2017	25,35	
M-23 MONTÁŽ PRIEMYSELNÉHO POTRUBIA	21.08.2017	21.08.2017	25,35	
Plyn - pavilón A,B	21.08.2017	30.08.2017	859,38	
Práce HSV	21.08.2017	22.08.2017	390,30	
OSTATNÉ PRÁCE	21.08.2017	22.08.2017	390,30	
Práce PSV	22.08.2017	30.08.2017	430,14	
ZTI-VNÚTORNÝ PLYNOVOD	22.08.2017	22.08.2017	407,43	
NÁTERY	30.08.2017	30.08.2017	22,71	
Montážne práce	28.08.2017	28.08.2017	38,94	
M-23 MONTÁŽ PRIEMYSELNÉHO POTRUBIA	28.08.2017	28.08.2017	38,94	
SO 01 MŠ pavilón B dvojtriedná MŠ	01.08.2017	27.10.2017	148 657,80	
Zateplenie obvodového plášťa	01.08.2017	24.10.2017	67 851,41	
Práce HSV	01.08.2017	24.10.2017	54 105,58	
ZEMNÉ PRÁCE	05.08.2017	11.08.2017	1 216,69	
ZÁKLADY	08.08.2017	08.08.2017	217,49	
ZVISLÉ KONŠTRUKCIE	17.08.2017	03.09.2017	5 728,70	
POVRCHOVÉ ÚPRAVY	30.08.2017	17.10.2017	36 414,19	
OSTATNÉ PRÁCE	07.08.2017	24.10.2017	9 381,47	
PRESUNY HMŔT	01.08.2017	14.09.2017	1 147,04	
Práce PSV	01.08.2017	26.09.2017	13 745,83	
IZOLÁCIE PROTI VODE A VLHKOSTI	23.08.2017	30.08.2017	3 794,65	
IZOLÁCIE TEPELNÉ BEŽNÝCH STAVEB. KONŠTRUKCIÍ	28.08.2017	02.09.2017	2 067,00	
ZTI-VNÚTORNA KANALIZÁCIA	30.08.2017	30.08.2017	19,60	
KONŠTRUKCIE KLAMPIARSKÉ	01.08.2017	01.08.2017	355,36	
KOVOVÉ DOPLNKOVÉ KONŠTRUKCIE	25.09.2017	26.09.2017	788,80	
PODLAHY A OBKLADY KERAMICKÉ-DLAŽBY	04.09.2017	06.09.2017	1 393,83	
PODLAHY POVLAKOVÉ	11.09.2017	25.09.2017	5 112,81	
MALBY	18.09.2017	22.09.2017	213,78	
Zateplenie strešného plášťa	01.08.2017	18.10.2017	36 833,00	
Práce HSV	01.08.2017	18.10.2017	5 122,86	
ZEMNÉ PRÁCE	05.09.2017	18.10.2017	2 914,72	
OSTATNÉ PRÁCE	05.08.2017	09.08.2017	2 195,29	
PRESUNY HMŔT	01.08.2017	30.08.2017	12,85	
Práce PSV	18.08.2017	16.10.2017	31 710,14	
POVLAKOVÉ KRYTINY	18.08.2017	31.08.2017	5 544,98	
IZOLÁCIE TEPELNÉ BEŽNÝCH STAVEB. KONŠTRUKCIÍ	21.08.2017	04.10.2017	18 624,18	
KONŠTRUKCIE TESÁRSKE	21.08.2017	02.09.2017	4 864,05	
KONŠTRUKCIE KLAMPIARSKÉ	20.08.2017	23.08.2017	2 592,18	
KOVOVÉ DOPLNKOVÉ KONŠTRUKCIE	16.10.2017	16.10.2017	84,75	
Výmena otvorových konštrukcií	22.08.2017	22.10.2017	4 695,31	
Práce HSV	22.08.2017	31.08.2017	956,22	
POVRCHOVÉ ÚPRAVY	22.08.2017	23.08.2017	629,53	
OSTATNÉ PRÁCE	22.08.2017	22.08.2017	311,81	
PRESUNY HMŔT	22.08.2017	31.08.2017	14,88	
Práce PSV	22.08.2017	22.10.2017	3 739,09	
KONŠTRUKCIE KLAMPIARSKÉ	22.08.2017	22.08.2017	9,86	
KONŠTRUKCIE STOLÁRSKE	24.08.2017	02.09.2017	3 646,70	
MALBY	03.10.2017	22.10.2017	82,53	
Bleskozvod	01.08.2017	27.10.2017	3 633,88	
Práce HSV	01.08.2017	01.08.2017	368,00	
Montážne práce	24.10.2017	27.10.2017	3 265,88	
M-21 ELEKTROMONTÁŽE	24.10.2017	27.10.2017	2 618,08	
M-46 MONTÁŽE ZEMNÝCH PRÁC	24.10.2017	25.10.2017	647,80	
ELI	01.08.2017	20.09.2017	9 867,65	
Práce HSV	01.08.2017	08.08.2017	311,60	
POVRCHOVÉ ÚPRAVY	01.08.2017	01.08.2017	16,24	
OSTATNÉ PRÁCE	08.08.2017	08.08.2017	295,36	
Montážne práce	29.08.2017	20.09.2017	9 556,05	
M-21 ELEKTROMONTÁŽE	29.08.2017	20.09.2017	9 556,05	
UK a ohrev TUV - časť A,B	01.08.2017	13.09.2017	10 312,83	
Práce PSV	01.08.2017	07.09.2017	8 740,34	
IZOLÁCIE TEPELNÉ BEŽNÝCH STAVEB. KONŠTRUKCIÍ	01.08.2017	01.08.2017	27,58	
ZTI-VNÚTORNÝ PLYNOVOD	29.08.2017	29.08.2017	50,69	
ÚSTREDNÉ VYKUROVANIE-KOTOLNE	29.08.2017	06.09.2017	6 753,78	
ÚSTREDNÉ VYKUROVANIE-STROJOVNE	05.09.2017	07.09.2017	1 448,25	
ÚSTREDNÉ VYKUROVANIE-ROZVOD POTRUBIA	05.09.2017	05.09.2017	157,60	
ÚSTREDNÉ VYKUROVANIE-ARMATÚRY	05.09.2017	05.09.2017	302,44	
Montážne práce	12.09.2017	13.09.2017	1 572,49	
M-36 MONTÁŽ MERACÍCH A REGULAČNÝCH	12.09.2017	13.09.2017	1 572,49	
VZT	05.09.2017	08.10.2017	11 039,10	
Montážne práce	05.09.2017	08.10.2017	11 039,10	
M-24 MONTÁŽ VZDUCHOTECHNICKÝCH ZARIADENÍ	05.09.2017	08.10.2017	11 039,10	
ZTI	29.08.2017	02.10.2017	4 424,62	



ING. MIROSLAV MULARČIK  
**MOVPROB**  
 Železničarska 4, 080 01 PREŠOV  
 IČO: 10739254 DIČ: 1020737850  
 IČ DPH: SK 1020737850





